

# Project Completion Report Replacing Hollow Supports Data Centre, East Midlands



## Project Overview

**Client name:** Data Centre, East Midlands

**Project Time:** 2 Days

**Scope of Works:** Replace the existing hollow roof supports with new solid WRAS approved support bars within 2no cold water storage tanks, each measuring 10m x 4m x 3m.

## Methodology

- Upon arrival, tanks to be drained down by Titan Mechanical Services - **Complete**
- Set up safety equipment to allow for safe access and egress to each tank - **Complete**
- Replace the existing hollow roof supports with new solid WRAS approved support bars within each cold-water storage tank – **Complete**
- Remove all waste from site ensuring the work area is left clean and tidy - **Complete**
- Re-commissioning of the tank - upon completion of works, the tanks will be left drained ready for disinfection and recommissioning by others. **Complete**



## Photographic Evidence of Works – CWST 01

The below photos show before and after the support bars were replaced in CWST 01.



## Photographic Evidence of Works – CWST 02

The below photos show before and after the support bars were replaced in CWST 02.

